

<b>Particular</b>	<b>GIS Package-1</b>	<b>GIS Package-2</b>
<b>Package Detail</b>		
EPC Contractor	<b>M/s Siemens JV M/s JK electric</b>	<b>M/s Techno Electric JV M/s Hyosung</b>
Location	50 MVA, Padum GIS Substation, Bay extn at Drass	50 MVA, Diskit GIS Substation Bay extn at Phyang
Issuance of NoA/LoA	18.06.2021	18.06.2021
Acceptance of NoA/LoA	Accepted	Accepted
<b>Project Preparatory Activities</b>		
L-2 Schedule	Reviewed, revised to be submitted	Reviewed, revised to be submitted
Source Approval for construction material	Approved	Approved
Vendor approval for supply of cement and reinforcement steel	Approved	Approved
Soil Testing Laboratories	Approved	Approved
Submission of GA Layout	Revised drawings under review	Reviewed, revised to be submitted
Submission of Land Development, Section and SLD		
Submission of Soil Investigation Layout Drawing	Approved	Approved
a) Structural Layout Plan & Section	Not submitted	Revised Drawings under review.
b) Fabrication detail drawings of 220kV Tower & Beam	Under Review	
c) Fab Drawings of Equipment Support Structures (220kV HBPI, BPI & LA)	Not submitted	
SLD with CT & VT Data for Diskit	Not submitted	Reviewed and comments provided on 17.09.2021, Revised drawings to be submitted by EPC
SLD with CT & VT Data for Phyang	Not submitted	
GIS Plan & Section for Diskit	Under Review	
GIS Plan & Section for Phyang		
Erection Key Diagram for Phyang Line Bay Extn.	Under Review	Reviewed and Comments provided on 21.09.2021, Revised drawings to be submitted by EPC
<b>Financial</b>		
Sanctioned Cost	104.9	82.81
<b>Project award cost (in Rs. Cr.)</b>	<b>129.89</b>	<b>86.95</b>